
INTERNAL AUDIT TEAM SUMMARY

SPECIAL REPORT
QUALITY AND SHE
SHEQIA01/2015

GEOSERVE DRILLING SERVICES

PROJECT REPORT UPDATE - CIMERA KARIN PROJECT - WILLOWVALE



INTEGRATED MANAGEMENT SYSTEM (IMS)

- OHSAS 18001:2007
- ISO 9001:2008
- ISO 14001:2004
- ISSUE BASED RISK ASSESSMENT
- ENVIRONMENTAL IMPACT ASSESSMENT

AUG/ SEPT 2015

PROJECT TEAM

N. MOGRIDGE – OPERATIONS MANAGER

E. CROUS - SHEQ MANAGER

J BOTES- SITE MANAGER 2.6.1

A. BIRCH - CLIENT REPRESENTATIVE 2.6.1

Project No.: CIMERA KARIN PROJECT – WILLOWVALE - KWV01 Date: 2015/09/08

Form Ref.: GEOSERVE SAFETY, ENVIRONMENTAL AND QUALITY PLAN Page: 1 of 11



INTERNAL AUDIT TEAM SUMMARY

SPECIAL REPORT
QUALITY AND SHE
SHEQIA01/2015

ACTIVITY

24 - 27 August 2015

Site Mobilization. Waterpoint allocated at river crossing. All working areas bunded – spillage control. Waterpumpsituated at river bunded and general local worker employed to monitor water pipeline for any water leaks etc. Machine cemented on 500cm block and bolted on for stability and prevention of rig falling over









Project No.: CIMERA KARIN PROJECT – WILLOWVALE - KWV01 Date: 2015/09/08

Form Ref.: GEOSERVE SAFETY, ENVIRONMENTAL AND QUALITY PLAN Page: 2 of 11



INTERNAL AUDIT TEAM SUMMARY

SPECIAL REPORT
QUALITY AND SHE
SHEQIA01/2015

ACTIVITY

27 August Thurs 2015– Started drilling- Hole KWV01. 0 – 2m

28 August Friday 2015 - continued drilling 2 - 10,22m.

Setting up Solids Removal Unit - SRU.





Project No.: CIMERA KARIN PROJECT – WILLOWVALE - KWV01 Date: 2015/09/08

Form Ref.: GEOSERVE SAFETY, ENVIRONMENTAL AND QUALITY PLAN Page: 3 of 11



INTERNAL AUDIT TEAM SUMMARY

SPECIAL REPORT
QUALITY AND SHE
SHEQIA01/2015

ACTIVITY

31 August 2015 - Continued Drilling 10,22m - 18,50m. Pulling rods in oreder to ream the hole for installation of casing.

1 September 2015 – 18,50m – 27,60m Hard formation. Experiencing waterloss



GEOSERVE

Project No.: CIMERA KARIN PROJECT – WILLOWVALE - KWV01 Date: 2015/09/08

Form Ref.: GEOSERVE SAFETY, ENVIRONMENTAL AND QUALITY PLAN Page: 4 of 11



INTERNAL AUDIT TEAM SUMMARY

SPECIAL REPORT
QUALITY AND SHE
SHEQIA01/2015

ACTIVITY

2 September – Continued drilling - 27,60m – 46,22m. Hard formation and struggling with waterloss.

3 September - 46,22m - 67,07m. Hard fromation and struggling with waterloss

ACTIVITY

4 September - Continued drilling – 67,07m – 82,10m. Stopped for maintenance. Hard formation and waterloss.



Project No.: CIMERA KARIN PROJECT – WILLOWVALE - KWV01 Date: 2015/09/08

Form Ref.: GEOSERVE SAFETY, ENVIRONMENTAL AND QUALITY PLAN Page: 5 of 11



INTERNAL AUDIT TEAM SUMMARY

SPECIAL REPORT
QUALITY AND SHE
SHEQIA01/2015

ACTIVITY

5 September - Continued Drilling - 82,1m - 109,22m.(27m for shift) Changed bit PQ3 6 series to a PQ3 9 series. Penetration rate increased. Formation changed.



GEOSERVE

Project No.: CIMERA KARIN PROJECT – WILLOWVALE - KWV01 Date: 2015/09/08

Form Ref.: GEOSERVE SAFETY, ENVIRONMENTAL AND QUALITY PLAN Page: 6 of 11



INTERNAL AUDIT TEAM SUMMARY

SPECIAL REPORT
QUALITY AND SHE
SHEQIA01/2015

ACTIVITY

7 September 2015 - Continue Drilling – 109,22 – 148,22. – (39m for shift) Dolimite formation. Pentartion rate still increasing



Project No.: CIMERA KARIN PROJECT – WILLOWVALE - KWV01 Date: 2015/09/08

Form Ref.: GEOSERVE SAFETY, ENVIRONMENTAL AND QUALITY PLAN Page: 7 of 11



INTERNAL AUDIT TEAM SUMMARY

SPECIAL REPORT
QUALITY AND SHE
SHEQIA01/2015

ACTIVITY

08/09/2015 – Starting depth – 148,22 – 175,22 – (27,00m)

Wireline broke - pulled rods lost 1,5 hrs.

2 hrs to rectify core depth. Incorrect core depth calculated – difference +3m. Issue rectified.



9/09/2015 - Starting depth - 175,22 - 211,22 - 36m



17/09/2015 - Switched to double shift

- 300,16 – 346,2 - (46m)

Project No.: CIMERA KARIN PROJECT – WILLOWVALE - KWV01 Date: 2015/09/08

Form Ref.: GEOSERVE SAFETY, ENVIRONMENTAL AND QUALITY PLAN Page: 8 of 11



INTERNAL AUDIT TEAM SUMMARY

SPECIAL REPORT
QUALITY AND SHE
SHEQIA01/2015

18/09/2015 - Starting depth - 346,2 - 409,45 - (62,81m)

21/09/2015 - Starting depth - 448,45 - 508,45



GEOSERVE

Project No.: CIMERA KARIN PROJECT – WILLOWVALE - KWV01 Date: 2015/09/08

Form Ref.: GEOSERVE SAFETY, ENVIRONMENTAL AND QUALITY PLAN Page: 9 of 11



INTERNAL AUDIT TEAM SUMMARY

SPECIAL REPORT
QUALITY AND SHE
SHEQIA01/2015

FOCUS AREA RESULTS

CONCLUSION / NEXT STEP

- Site Managers / Supervisors to focus on pre shift toolbox talks and Risk Assessments. Coach Employees daily with regards to EMP and any impact.
- Conduct Safety and Environmental Awareness sessions put emphasis on preventative actions in order to reduce risk and Environmental Impact
- Metre rate improving Daily target 29,7m Current AVG 40m a shift since double shift

MANAGEMENT TEAM	SIGNATURE	DATE
C MOREL - COO	and the second s	21/09/2015
TE CROUS - SHEQ MANAGER		21/09/2015
S MOGRIDGE - CEO		21/09/2015
G	EOSERV	E


Project No.: CIMERA KARIN PROJECT – WILLOWVALE - KWV01 Date: 2015/09/08

Form Ref.: GEOSERVE SAFETY, ENVIRONMENTAL AND QUALITY PLAN Page: 10 of 11



INTERNAL AUDIT TEAM SUMMARY

SPECIAL REPORT
QUALITY AND SHE
SHEQIA01/2015



ACCUMILATIVE DRILLING RATE - PROJECT TO DATE

Project No.: CIMERA KARIN PROJECT – WILLOWVALE - KWV01 Date: 2015/09/08

Form Ref.: GEOSERVE SAFETY, ENVIRONMENTAL AND QUALITY PLAN Page: 11 of 11

